

BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Annual Maintenance of Street Lights Package D-4 ward No 15 T.Dasarahalli.
2	Sanctioned Estimate No. & Date	EE/(Ele)/DZ/AS/28/ 19-20, Dated:10.12.2019
3	Head Of Account	P0300
4	Work Order No & Date	EE(Ele)/DZ/W.O/ 000007 /2020-21. Dated:15.01.2021 EE(Ele)/DZ/S.W.O/ 000004/2022-23. Dated:25.04.2022
5	Name Of the Contractor	M/s. Manjunath Electricals
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	As per Contract Agreement no:07/2020-21 dt:13.01.2021 further Contract Period Extended from the date: 15.01.2022 31.03.2022
7	Measurement Recorded in	M.B No: 3402 Page No: 340134 to 340136
8	Check Measurement of the AEE/EE/on	M.B No: 3402 Page No: 340134 to 340136
9	Name of the official in charge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri K.N. Babu Reddy
	b) Asst. Executive Engineer	Sri Gurappa Y Doddamani

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference		Remarks
		Excess	Saving	
Rs.21.40 Lakh	Rs. 11,64,202/- + GST 12%	-	Rs. 9,75,798/-	3 Months Extended

- Total 11,73,832/-**
- 1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
 - 2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

K.A. Reddy
Asst/Junior Engineer.

[Signature]
Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

[Signature]
Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

[Signature]
ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ